



White River Minimum Flows, AR

U.S. ARMY CORPS OF ENGINEERS

BUILDING STRONG®

FACT SHEET as of 06 February 2012

AUTHORIZATION: Section 132, E&WDAA for 2006 (PL 109-103)

TYPE OF PROJECT: Ecosystem Restoration

PROJECT PHASE: Construction



CONGRESSIONAL INTEREST: Senators Pryor (AR), Boozman (AR), Blunt (MO), McCaskill (MO); Representatives Crawford (AR-01), Womack (AR-03), Long (MO-07), and Emerson (MO-08),

NON-FEDERAL SPONSOR: Arkansas Game and Fish Commission

BACKGROUND: The area involved is the cold water trout fisheries on the White River, the North Fork River, below Bull Shoals and Norfork dams.

STATUS: The Norfork Lake Project Partnership Agreement (PPA) between Arkansas Game and Fish Commission (AGFC) and the Department of Army was signed 9 March 2010. On 18 June 2010, the Corps awarded a \$6.657 million construction contract to install a siphon and bulkhead at Norfork dam with a scheduled completion date of August 2012. American Recovery and Reinvestment (ARRA) funding of \$4.261 million was received in FY09, in order to fully fund this project. The Bull Shoals Lake PPA between AGFC and the Department of Army was signed 19 January 2012.

ISSUES: None. Status only.

FINANCIAL SUMMARY (\$):

CONSTRUCTION

Federal Cost Estimate	\$10,146,000
Non-Federal Cost Estimate	\$12,959,000 <u>1/</u>
Total Project Cost	\$23,105,000
Allocation thru FY 2010	\$5,935,000
ARRA Funding	\$4,261,000
Allocation for FY 2011	\$ -50,000 <u>2/</u>
Allocation for FY 2012	0
President Budget FY 2013	0
Capability for FY 2013	0
Balance to Complete	0

U.S. ARMY CORPS OF ENGINEERS – LITTLE ROCK DISTRICT

www.swl.usace.army.mil

Page 1 of 2

1/ Project is not cost-shared. The \$12,959,000 represents the costs incurred by the AGFC to modify adversely impacted lake recreation facilities.

2/ Funds in the amount \$50,000 were transferred to the Flood Control and Coastal Emergency Account to repair damages at projects impacted by the 2011 Floods.

SCHEDULE:

FY 2012 Scheduled Work: Award a contract to modify supervisor control and data acquisition (SCADA) at Bull Shoals Power Plant.

FY 2013 Budget: Project is sufficiently funded, with no funding requirement in FY 2013.

COMPLETION: The project completion date is 2013 at Norfolk Lake and 2014 at Bull Shoals Lake.

For more information regarding the White River Minimum Flows project contact: Mr. Glenn R. Proffitt, Project Manager, Programs and Project Management Division, at (501) 340-1068 or Glenn.R.Proffitt@usace.army.mil.

